



MUNICIPAL INFRASTRUCTURE GRANT MONTHLY AND QUARTERLY REPORTING TEMPLATE

MONTH: February 2017

Kareeberg NC074

MUNICIPALITY:

MIG Form ID	Nat / Prov Project Registration Number (as on the registration letter)	Project location: Ward No and Village Name (MIG 1-3.3)	Project Title	MIG Category (B, P or E)	Project Type (water, sanitation etc)	New / Rehabilitate	Bulk Project (Yes / No)	Internal Reloculation (Yes / No)	Rural / Urban	EPWP (Yes / No)	Planned poor households benefitted or km's roads constructed in 2015/16 FY	Planned poor households benefitted or km's roads constructed in 2015/16 FY	Progress in previous FY(s) - Poor households benefitted or km's roads constructed
MIG 1			MIG 1 or PMU	MIG 1 - 3.2	MIG 1 - 3.4	MIG 1 - 3.2	MIG 1 - 6.	MIG 1 - 5.	MIG 1 - 3.2	MIG 1 - 3.2			
218781	MIG/NC0542/R/ST/14/16	Carnarvon Ward 2	Streets and Stormwater Phase 2	B	Roads	New	No	No	Rural	No	1.344	1.344	0
228121	MIG/NC0541/R/ST/14/16	Vanwyksvlei Ward 4	Streets and Stormwater Phase 2	B	Roads	New	No	No	Rural	No	0.335	0.335	0
232873	MIG/NC0557/CHSp/14/16	Carnarvon Ward 2	Sport Complex Phase 2	B	Sport & Recreation	New	No	No	Rural	No	860	860	0
242620	MIG/NC0593/S/16/18	Vosburg Ward 3	Upgrading of Sewerage Phase 1	B	Sanitation	New	Yes	No	Rural	No	144	144	0
230489	MIG/NC0554/C/15/16	Vosburg Ward 3	Upgrading of Cemetery	B	Cemeteries	New	No	No	Rural	No	144	144	0
230492	MIG/NC0553/C/15/16	Vanwyksvlei Ward 4	Upgrading of Cemetery	B	Cemeteries	New	No	No	Rural	No	360	360	0
232834	MIG/NC0558/CL/15/16	Carnarvon Ward 4 and Vosburg Ward 3	High Mast Lights	B	High Mast Lighting	New	No	No	Rural	No	169	0	0

CHIEF FINANCIAL OFFICER (Acting)

NAME: T de Kock  
SIGNATURE:   
DATE: 28-02-2017  
CONTACT DETAILS: 053 382 3012

SIGNED BY MUNICIPAL MANAGER (Or delegating person, include letter of delegation)

NAME: A van Schaikwyk  
SIGNATURE:   
DATE: 28-02-2017  
CONTACT DETAILS: 053 382 3012

Progress in current FY - Poor households benefited or km's roads constructed	Project Status (Not registered, Registered, Design & Tender, Contractor appointed, Construction <=25%, <=50%, <=75%, <=99%, completed, retention)	Project start date yy-mm-dd	Project end date yy-mm-dd
		As per IP	As per IP
0.5	Construction=50%	Jul-16	31-03-2016
0.1	Construction=50%	Jul-16	31-03-2016
	Construction=75%	Jul-15	31-05-2015
0	Tender		
	Construction=40%	Feb 2015	15-10-2015
	Construction= 80%	Feb 2015	30-09-2015
	Registered	Project will start in 2016/17 book year	



[illegible]